

Starke County Highway Department Monthly Report – June 5th, 2017

ADA/TITLE VI COMPLIANCE

Three weeks ago the Superintendent inquired as to the status of our county ADA/Title VI compliance to verify our eligibility for State and Federal funds. He was told we needed to update and/or information

Starke County is missing the following documentation:

- 1) ADA transition plan, self-evaluation
- 2) TITLE VI implementation plan
- 3) TITLE VI assurances
- 4) complaint policy / log / form
- 5) external complaint of discrimination policy
- 6) LEP plan
- 7) organizational chart
- 8) voluntary public involvement survey
- 9) I-speak cards.

These are due by June 12th

Temporary ADA Coordinator

2016 ANNUAL REPORT

The Superintendent submitted the Starke County annual operations report to LTAP as required by INDOT for State and Federal Road Funding. The Commissioners are being given a copy tonight for their review and signature.

CURRENT MAINTENANCE ACTIVITIES

- 1) Drainage
- 2) Mowing
- 3) Patching
- 4) Work Crew- Weed eating signs and bridges
- 5) Dust Control

TRANSMISSION LINE PROJECT – NORTH BEND AND CALIFORNIA TOWNSHIPS

We have received many complaints about the damage done to the roadways by the workers installing the transmission lines

We have taken steps to mitigate the damage

- 1) We have sent our crews out repeatedly to do temporary fixes. We have kept track of all materials and labor for this effort.
- 2) We have coordinated with NIPSCO to have their crews do some of the temporary repairs.
- 3) On a weekly basis we have filmed the progressive deterioration of the roadways involved
- 4) We rated the roadways before construction began using the PASER system.

CURRENT BRIDGE REPLACEMENT PROJECTS

County Bridge #46 (CR900E, .8 miles SR10) Construction is 98% complete. This bridge will be reopened on June 12, 2017

County Bridge #47 (CR625S, just west of 875E) Construction on this bridge began on May 30th. The bridge should be reopened sometime in July.

County Bridge #36 (CR25N, .1 miles W of 600E) The bridge is being designed.

County Bridge #58 (CR800S over Bogus Run. 0.02 miles E of CR200W) The bridge is being designed

County Bridge #154 (CR100E over Robbins Ditch, .4 miles N of CR400N) The bridge is being designed

County Bridge #7 (1200E, 1.1 miles S of SR8) The design for this bridge will be awarded in July of 2017. Construction is set for sometime in late 2018 or early 2019

Priority	Bridge Number	Location	Sufficiency Rating	Status	Completion year
	46	CR900E over Osborn Ditch, .9m S of SR10	26.9	Construction to be complete June 12, 2017	2017
	47	CR625S over Osborn Ditch, .06M W of CR875E	41.6	Construction began May 30th, should be complete sometime in July	2017
1	36	CR25N over Eagle Creek, .1 miles W of 600E	26.9	JPR is designing the bridge plans. Community Crossing Grant application will be submitted for this year	2017
2	58	CR800S over Bogus Run, 0.02 miles E of CR200W	35.9	JPR is designing the bridge plans. Community Crossing Grant application will be submitted for this year	2017/2018
3	154	CR100E over Robbins Ditch, .4m N of CR400N	47.1	JPR is designing the bridge plans.	2018
4	7	CR1200E over the Yellow River, .5M N of CR250S	35.2	Degin Contract awarded to Jones, Petrie, and Rafinski. We are coordinating the creation of the contract with INDOT	2019

CURRENT ROAD IMPROVEMENTS

IMPROVEMENT	ROAD	FROM	TO	Commissioner district	MILES
Crack Seal	Range Road	400N	500N	Binkley	1
Crack Seal	650S	US421	1200W	Chesak	2
Crack Seal	1100W	500S	700S	Chesak	2
Crack Seal	700S	1075W	US421	Chesak	0.75
Crack Seal	400S	Range Road	Craigmile Ditch Bridge	Chesak	0.5
Crack Seal	450S	Range Road	Craigmile Ditch Bridge	Chesak	0.3
Crack Seal	50E	500S	Craigmile Ditch Bridge	Binkley	0.2
Crack Seal	700E	SR8	Yellow River Bridge	Norem	0.1
Crack Seal	CR210	SR10	Old SR10	Norem	4.5
Crack Seal	625E	CR210	Toto Road	Norem	1.2
				TOTAL	12.55
Re-Gravel	50S	SR39	Dead end	Binkley	0.8
Re-Gravel	350E	SR10	700S	Binkley	1
				TOTAL	1.8
				TOTAL ROAD IMPROVEMENT MILES	14.35